

EJU 40484 Nov
L172



Petrol Station Inspection Form

1. General Information	
Local Authority	North East Lincolnshire Council
Name/address of site	Cleethorpe Filling Station, 178 - 182 Cleethorpes Road, Grimsby, N.E.Lincs DN31 3HW
Name of Licensee(s)	Myles Petroleum Ltd
Registered Office	4 St Albans Hertfordshire Baconfield Ave AL1 3RH
Authorisation/Permit Reference	EP/200300100/V1
Inspection date and duration	27/1/2013 2hrs.
Inspector's name	Graham Barr
Person met on site (Name & Position)	JANDYAN YOHARASA (CONTRACT MANAGER)
Six yearly review of permit conditions undertaken	
Weather/Site Conditions	Dry <u>Recently Rained</u> Raining Windy

2. Inspection Related to:	Routine visit	Follow up visit	Complaint investigation	New application	Revised application	4 year review
Tick relevant box:	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

2. Recent History of the Authorisation Process/Installation (since last inspection)	
Number of justified complaints (even if zero) within the last 12 month period	0
Process/Installation changes since last inspection relevant to the Permit/Authorisation (Variation required) (Condition 6)	0
Process/Installation changes since last inspection NOT relevant to the Permit/Authorisation (Variation not required) (Condition 6)	0

3. Documentation on site	Comments
Is there a copy of the permit on site?	Yes
Date of last inspection	17/4/2013 next look 17/4/2014
Are Petroleum Delivery Certificates kept?	
Is the incident logbook present (Condition 24)	Yes
Any incidents of vapour leaks? (Condition 3)	No
Any incidents of vapour locks? (Condition 5)	No
Is the certification for the servicing of the vapour recovery system (Condition 22) and pressure relief valves present on site (every 3 years) (Condition 23)?	Yes

Are the following recorded in the logbook (Cond. 24)	
<ol style="list-style-type: none"> 1. Maintenance inspections 2. Examinations and testing 3. Inventory checking 4. Installation and repair work carried 	Yes
Are there training details for staff and competence records (Cond. 24 and 26)	Yes
4. External Inspection	Comments
Total number of tanks	4
Number of tanks holding unleaded/leaded replacement: Are they vented through the manifold?	2 Yes
Number of tanks holding diesel: Are they vented separately?	2 Yes
Are connection points on tank filling pipes and vapour return pipe fitted with secure seals? (Cond. 9)	Yes
Are the fittings for delivery and vapour return pipes different? (Cond. 10)	Yes
Are connections for vapour return and delivery hose clearly locked and labelled? (Cond.13)	Yes
Is there clear notices/signage near the vapour return connection point reading: -“connect vapour return line before off loading”; -“the maximum number of tanker compartments which can be discharged”	<p>labels require cleaning completed at time of inspection</p> <p>(No more than two can be discharged – excluding the diesel compartments)</p>
Are pressure relief valves fitted on petrol storage tank vent pipes? (Cond. 11)	Yes
Are deliveries driver controlled? If yes, are the following functioning correctly:	No
<ol style="list-style-type: none"> 1. Lights 2. Phone alarm 3. Tank capacity printout 4. emergency procedures 	

5. Checklist During Deliveries	Comments
Is a competent person overseeing the delivery? (Condition 16)	Yes
Is manual dip testing carried out before delivery, and are dip openings securely sealed before delivery? (Condition 14)	Vendor Root Print Out Till
Is the vapour return hose connected before the delivery hose, with the tanker end connected before the storage tank (Condition 12)	Yes
Are more than 2 tanker compartments discharged at once? (Condition 8)	No

Is the delivery hose disconnected before the vapour return hose, at the road tanker end first? With the vapour recovery hose disconnected at the storage tank end first (Condition 18)	Yes
Are all road tanker vents and discharge valves closed on completion of delivery? (Condition 17)	Yes
Are all connection points securely sealed after delivery? (Condition 19)	Yes

6. Further Information		
Number of deliveries Annually	150 approx	
Deliveries day or night	Day/Night	
Last Maintenance Check	17/4/2013	

Next test due 17/4/2014.

6.1 Recommendations and Actions Required

079795~~9~~7722

Arbu.