CHALLENGE FUND BID 2017 - CONSTRUCTION PROGRAMME
PHASE 1 (Sheet 1 of 3 - Woad Lane)

Month	August				September				October					November				December				
Task	6.08.17	13.08.17	20.08.17	27.08.17	3.09.17	10.09.17	17.09.17	24.09.17	1.10.17	8.10.17	15.10.17	22.10.17	29.10.17	5.11.17	12.11.17	19.11.17	26.11.17	4.12.17	11.12.17	19.12.17	26.12.17	1.01.18
Establish Site Compound																						
WOAD LANE																						
Estate Road 5 to Estate Road 1																						
Establish traffic management including diversion to allow full road closure																						
Excavate footway surfacing																						
Install traffic signs																						
Resurface footways																						
Excavate carriageway																						
Place carriageway sub-base																						
Renew gullies																						
Renew kerbing																						
Renew bridge joints																						
Apply bridge deck waterproofing																						
Lay carriageway base course																						
Lay carriageway binder course																						
Resurface carriageway																						
Apply carriageway roadmarkings																						
Remove traffic management and open road																						
Estate Road 1 to Moody Lane																						
Establish traffic management																						
Excavate footways																						
Install footway sub-base																						
Resurface footways																						
Renew road gullies																						
Renew kerbs																						
Plane carriageway																						
Lay carriageway basecourse																						
Lay carriageway wearing course																						
Apply carriageway roadmarkings																						
Remove traffic mangement and open road																						